

Development Update - Infrastructure, amenities and facilities at Wycke Place, Maldon.

We take pride in what we do and work hard to deliver developments our customers will enjoy living in.

As well as building high quality homes, our developments are designed to include the necessary infrastructure, useful amenities, leisure facilities and green open spaces.

The table below gives details of the works which are in progress and are planned to be delivered at Wycke Place, Maldon. The works are also shown on the plan below.

The timescales provided for completion of works are indicative and may be subject to change based on external market factors.

For information on progress of these works please check the Development website accessed via www.crestnicholson.com



Development Update - Infrastructure, amenities and facilities at Wycke Place, Maldon.

Schedule of Remaining Works to Parcel

Plan Ref	Description	Remaining Works	Is a Third Party Responsible for Completing?	Forecast Date for Works Completion
1	Roads	Installation of kerbs, lamp columns and surface course	No	4 th Quarter 2025
2	LEAP	Phase 1 Ground works, installation of equipment	No	Completed July 2024
3	LEAP	Ground works, installation of equipment	No	3 rd Quarter 2024
4	SuDs	Landscaping to the SuDs basins	No	3 rd Quarter 2024
Red Star	LEAP	As per Item 3	No	3 rd Quarter 2024

Notes:

• The estate management company will also be responsible for maintaining small areas of incidental landscaping and shared drive accesses for a small number of properties. These items are not included on the above schedule due to their more limited nature and use, however they will be completed alongside the adjacent homes.



Development Update - Infrastructure, amenities and facilities at Wycke Place, Maldon.

Parcel Remaining Works Plan





Development Update - Infrastructure, amenities and facilities at Wycke Place, Maldon.

Schedule of Remaining Works to Wider Estate

Plan Ref	Description	Remaining Works	Is a Third Party Responsible for Completing?	Forecast Date for Works Completion
1	Nursery	Obtain planning permission and construct	Yes	3 rd quarter 2026
2	Off-Site Highway Improvements	 12 month maintenance period and final adoption 	No	4 th quarter 2024
3	Link to eastern development	Repair masonry, hard & soft landscaping, lighting.	No	4 th quarter 2024
4	Phase 1 Spine Road	Soft Landscaping and maintenance period	No	2 nd quarter 2026
5	Phase 1 Landscaping	Planting of tree, shrubs and hedges.	No	3 rd quarter 2024
6	Phase 1 LAP	 Installation of play equipment 	No	Completed July 2024
7	Vehicle Bridges	Approval from Highways and construction of bridges	No	1 st quarter 2025
8	Highway Adoptable Spine Road	Kerbs, lamp columns and surface course.	No	4 th quarter 2026
9	Phase 3	Commence construction	No	3 rd quarter 2025
10	Phase 4	Obtain Planning and construct	No	1 st quarter 2028
11	Employment Development	Crest Nicholson to dispose to a commercial developer, currently being marketed.	No	1 st quarter 2028



Development Update - Infrastructure, amenities and facilities at Wycke Place, Maldon.

Wider Estate Remaining Works Plan





Development Update - Infrastructure, amenities and facilities at Wycke Place, Maldon.

Managing Agents Contact Details

Handley Gardens Management CIC appointed FirstPort Limited to undertake the estate management for the development. Should you wish to discuss any estate management matters please contact the following:

Telephone: 0333 321 4080.

Website: www.firstport.co.uk

Address: FirstPort Property Services, Marlborough House, Wigmore Lane, Luton, Bedfordshire, LU2 9EX